

Grantee: California

Grant: P-17-CA-06-HIM1

April 1, 2025 thru June 30, 2025 Performance Report

Grant Number: P-17-CA-06-HIM1	Obligation Date:	Award Date:
Grantee Name: California	Contract End Date:	Review by HUD: Submitted - Await for Review
Grant Award Amount: \$162,212,527.00	Grant Status: Active	QPR Contact: No QPR Contact Found
LOCCS Authorized Amount: \$0.00	Estimated PI/RL Funds: \$0.00	
Total Budget: \$162,212,527.00		

Disasters:

Declaration Number

FEMA-4344-CA

Narratives

Disaster Damage:

October 2017 Wildfires (DR-4344) - The October 2017 fires spanned from the north coast of the San Francisco Bay Area, to the northern Central Valley and Orange County. Fires included the Central Lake-Napa Unit (LNU) Complex (including the Pocket, Tubbs, Nuns, and Atlas fires) in Sonoma and Napa Counties, the Mendocino Lake Complex (including the Redwood Valley and Sulphur fires), and Wind Complex (Cascade and Laporte, Lobo, and McCourtney fires) in the Tri-County region including Butte, Nevada and Yuba Counties, as well as the Canyon fire in Orange County. The October 2017 wildfires burned over 200,000 acres combined and destroyed 8,922 structures, with the Central LNU Complex fire responsible for much of the damage. The areas affected sustained approximately \$8.6 billion in property damages and losses, as reported through insurance claims. During and after the disaster, cities and counties responded with services and shelters for those displaced to help begin the process of recovery. However, one year later a survey of households with insurance claims showed 53 percent had not completed the dwelling portion of their claim and 62 percent still planned to rebuild.

December Wildfires, Mudflows, and Debris Flows (DR-4353) - The December 2017 fires, mudflows, and debris flows impacted counties across Southern California. Fires include the Thomas Fire, impacting Ventura and Santa Barbara Counties, the Rye Fire and Creek Fire in Los Angeles County, and Lilac fire in San Diego. Following the fires, debris and mudflows severely impacted the footprint of the Thomas Fire, devastating the Montecito area in Santa Barbara County. Across all the Southern California fires, a total of 308,383 acres were burned, with the Thomas Fire alone becoming the largest single fire in California history at 281,893 acres burned, until the Mendocino Fire Complex in 2018. The devastation created by the fires was exacerbated by heavy rains that followed, resulting in massive mud and debris flows. Electricity, gas, cellular telephone, internet, drainage, sewer and water service were all compromised, homes were destroyed, lives were lost, and communities were displaced.

Ongoing Threat - The State of California is experiencing a heightened risk of fire danger due to drought, tree mortality, and an increase of severe weather events. Starting in 2013, Governor Edmund G. Brown Jr. declared a State of Emergency to take precautions against severe drought conditions across the state. Drought severely impacted the health of California's forests. In December 2017, the U.S. Forest Service and the California Department of Forestry and Fire Protection (CAL FIRE) announced that a total of 129 million trees died due to drought and bark beetles across 8,900,000 acres of the state. The ongoing drought conditions inhibited tree recovery, making forests vulnerable to bark beetles and increasing the wildfire risk for California communities. Although Governor Brown lifted the Drought State of Emergency in April 2017 following the substantial winter storms in 2017, the number of dead trees remains an ongoing threat.

Recovery Needs:

In Fall of 2018, using HUD's unmet recovery needs methodology as outlined in the August 14, 2018 Federal Register Notice, the total unmet recovery needs were determined to be over \$922 million. Given the data challenges presented in the housing unmet needs analysis, however, including the limited Federal Emergency Management Agency (FEMA) Individual Assistance (IA) and Small Business Administration (SBA) home loan registrations, HCD proposed an alternative methodology for a more holistic portrait of unmet recovery needs. The Housing category includes the alternative methodology of using the boots-on-the-ground damage assessment conducted by CAL FIRE across the disaster impacted communities, which HCD believes shows a more accurate portrait of total housing impacts from the disasters. Using the alternative methodology, the State of California faces over \$2.5 billion in unmet recovery needs related to DR-4344 and DR-4353.

In March 2020, HCD updated the infrastructure unmet recovery needs. While the amount of unmet recovery needs decreased for FEMA HMGP projects by approximately \$400 million, the unmet recovery needs for FEMA PA projects and other local infrastructure projects increased by more than \$90 million.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	\$0.00	\$162,212,527.00
B-18-DP-06-0001	\$0.00	\$124,155,000.00
B-19-DP-06-0001	\$0.00	\$38,057,527.00
Total Budget	\$0.00	\$162,212,527.00
B-18-DP-06-0001	\$0.00	\$124,155,000.00
B-19-DP-06-0001	\$0.00	\$38,057,527.00
Total Obligated	\$0.00	\$155,660,203.39
B-18-DP-06-0001	\$0.00	\$117,602,678.20
B-19-DP-06-0001	\$0.00	\$38,057,525.19
Total Funds Drawdown	\$2,045,356.27	\$95,884,352.16
B-18-DP-06-0001	\$95,991.67	\$73,028,319.17
B-19-DP-06-0001	\$1,949,364.60	\$22,856,032.99
Program Funds Drawdown	\$2,045,356.27	\$95,884,352.16
B-18-DP-06-0001	\$95,991.67	\$73,028,319.17
B-19-DP-06-0001	\$1,949,364.60	\$22,856,032.99
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Expended	\$1,177,916.73	\$102,128,984.49
B-18-DP-06-0001	\$620,821.03	\$76,771,668.48
B-19-DP-06-0001	\$557,095.70	\$25,357,316.01
HUD Identified Most Impacted and Distressed	\$1,164,287.61	\$91,336,387.85
B-18-DP-06-0001	\$607,191.91	\$67,869,818.65
B-19-DP-06-0001	\$557,095.70	\$23,466,569.20
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Funds Expended

Overall	This Period	To Date
Butte County	\$ 63,611.55	\$ 676,396.89
County of Ventura	\$ 100,314.64	\$ 2,364,700.87
County of Yuba	\$ 35,313.04	\$ 1,223,460.08
GOLDEN STATE FINANCE AUTHORITY	\$ 293,660.58	\$ 304,890.58
Housing Authority of the City of San Buenaventura1	\$ 0.00	\$ 4,119,165.15
Mendocino County	\$ 5,843.85	\$ 5,900,830.78
Santa Barbara County	\$ 5,435.50	\$ 1,254,216.23
Sonoma County	\$ 2,958.81	\$ 2,300,742.96
State of California	\$ 105,436.65	\$ 33,651,101.79
COUNTY OF NEVADA	\$ 3,826.28	\$ 10,418.23
City of Napa	\$ 2,740.78	\$ 2,465,338.73
City of Santa Rosa	\$ 307,121.48	\$ 38,494,372.08
Civix-GCR Inc.	\$ 0.00	\$ 0.00
Clearlake	\$ 4,753.17	\$ 7,373,322.26
County of Los Angeles	\$ 989.59	\$ 989.59
County of Santa Barbara	\$ 0.00	\$ 41,008.06
County of Sonoma	\$ 245,910.81	\$ 1,948,030.21

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage			
B-18-DP-06-0001	70.00%	98.91%	55.92%
B-19-DP-06-0001	38.00%	37.97%	20.38%
Minimum Non Federal Match			
B-18-DP-06-0001	\$.00	\$.00	\$.00
B-19-DP-06-0001	\$.00	\$.00	\$.00
Overall Benefit Amount			
B-18-DP-06-0001	\$82,563,075.00	\$116,658,591.00	\$65,954,971.40
B-19-DP-06-0001	\$13,738,767.76	\$13,729,484.00	\$7,367,752.28
Limit on Public Services			
B-18-DP-06-0001	\$18,623,250.00	\$.00	\$.00
B-19-DP-06-0001	\$5,708,629.05	\$.00	\$.00
Limit on Admin/Planning			
B-18-DP-06-0001	\$24,831,000.00	\$6,207,750.00	\$6,308,373.27
B-19-DP-06-0001	\$7,611,505.40	\$1,902,875.00	\$1,890,746.81
Limit on Admin			
B-18-DP-06-0001	\$6,207,750.00	\$6,207,750.00	\$6,308,373.27
B-19-DP-06-0001	\$1,902,876.35	\$1,902,875.00	\$1,890,746.81
Most Impacted and Distressed			
B-18-DP-06-0001	\$99,324,000.00	\$111,540,117.14	\$67,869,818.65
B-19-DP-06-0001	\$30,446,021.60	\$37,676,951.92	\$23,466,569.20

Overall Progress Narrative:

2017 Homebuyers Assistance Program: The Disaster Recovery Homebuyer Assistance Program (DR-HBA) serves Low-to-Moderate Income (LMI) households impacted by major disasters in 2017 (Federal Disaster Declarations DR-4344 and DR-4353) who were renters or homeowners at the time of the disasters in HUD defined Most Impacted and Distressed (MID) areas (of Sonoma, Ventura, Mendocino (zip code 95470), Yuba (zip code 95901), Napa (zip code 94558), Lake/City of Clearlake (zip code 95422) and Santa Barbara (zip code 93108) to relocate to safer areas). Specifically, the Program provides down payment assistance of up to \$350,000 to acquire a new primary residence in a non-high or very-high fire hazard severity zone throughout California. The Program launched on March 17, 2025. The total local assistance for 2017 is \$8,230,200 and program is in process of taking new applications, underwriting and closing loans as follows:

- 11 applications are being reviewed for eligibility.
- 7 are working with realtor partners and bidding on properties
- 2 are under contract with sellers to close within the next 30-60days.
- 6 applicants have closed

2017 Owner-Occupied Reconstruction: 2017 OOR Program closed to new surveys as of 12/31/2023. 2017 applications closed 1/31/2024. As of 3/30/2025 all eligible applicants have been awarded. There have been zero key turnovers for 2017 applicants in Q2 2025. The definition of Key Turnover for OOR is the certificate of occupancy has been issued and the property is turned over to the homeowner. Two homes are currently under construction and expected complete construction July 2025. There are two additional homes in permitting and are expected to complete construction Q4 2025.

2017 Infrastructure: All four 2017 CDBG-DR Infrastructure Program (DR-Infrastructure) subrecipients have fully executed master standard agreements with HCD. HCD has received nine DR-Infrastructure project applications from the four subrecipients. Of the total nine submitted projects, two were combined into one project during Q2 resulting in 8 total projects. Of the 8 projects, 1 is in the environmental design phase, one is under construction, five are pending closeout and one is closed out. HCD staff review and approve monthly activity reports and financial reports, meet monthly with all subrecipients, and provide on call technical assistance as needed.

2017 Multifamily Housing Program: HCD has executed Master Standard Agreements with all 13 subrecipients. HCD received 21 applications that have been reviewed and approved. Out of these, 2 projects received Conditional Commitments, received a HOME award and additional CDBG-DR funding via Action Plan Amendments to be fully funded and start construction in Q4 2025. 3 projects are currently under construction. 2 projects finished construction and are currently leasing up. 14 projects are fully leased-up and are working on closeout documents.

Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
2017 Administration, 2017 Administration	\$0.00	\$8,110,625.00	\$8,199,120.08
B-18-DP-06-0001	\$0.00	\$6,207,750.00	\$6,308,373.27
B-19-DP-06-0001	\$0.00	\$1,902,875.00	\$1,890,746.81
2017 Infrastructure, 2017 Infrastructure	\$1,949,364.60	\$36,154,652.00	\$20,965,286.18
B-18-DP-06-0001	\$0.00	\$0.00	\$0.00
B-19-DP-06-0001	\$1,949,364.60	\$36,154,652.00	\$20,965,286.18
2017 Multifamily Housing, 2017 Multifamily Housing	\$32,117.77	\$86,319,602.00	\$57,989,665.74
B-18-DP-06-0001	\$32,117.77	\$86,319,602.00	\$57,989,665.74
B-19-DP-06-0001	\$0.00	\$0.00	\$0.00
2017 Owner Occupied Reconstruction, 2017 Owner	\$68,145.62	\$21,477,648.00	\$8,723,321.88
B-18-DP-06-0001	\$68,145.62	\$21,477,648.00	\$8,723,321.88
B-19-DP-06-0001	\$0.00	\$0.00	\$0.00
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$38,057,527.00	\$0.00
D171-HBDC-PRGRM, 2017 Homebuyer Assistance Program	(\$4,271.72)	\$10,150,000.00	\$6,958.28
B-18-DP-06-0001	(\$4,271.72)	\$10,150,000.00	\$6,958.28
B-19-DP-06-0001	\$0.00	\$0.00	\$0.00

Activities

Project # /	2017 Infrastructure / 2017 Infrastructure
-------------	---

Grantee Activity Number: 2017 Infrastructure

Activity Title: 2017 Infrastructure

Activity Type:	Activity Status:
Rehabilitation/reconstruction of public facilities	Under Way
Project Number:	Project Title:
2017 Infrastructure	2017 Infrastructure
Projected Start Date:	Projected End Date:
08/17/2020	08/20/2028
Benefit Type:	Completed Activity Actual End Date:
Area (Census)	
National Objective:	Responsible Organization:
Urgent Need	State of California

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$2,942,119.45
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$2,942,119.45
Total Budget	\$0.00	\$2,942,119.45
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$2,942,119.45
Total Obligated	\$0.00	\$2,942,118.45
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$2,942,118.45
Total Funds Drawdown	\$10,522.50	\$1,208,258.40
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$10,522.50	\$1,208,258.40
Program Funds Drawdown	\$10,522.50	\$1,208,258.40
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$10,522.50	\$1,208,258.40
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Expended	\$15,707.50	\$1,217,090.90
Civix-GCR Inc.	\$0.00	\$0.00
State of California	\$15,707.50	\$1,217,090.90
Most Impacted and Distressed Expended	\$15,707.50	\$1,217,090.90
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$15,707.50	\$1,217,090.90

Activity Description:

CDBG-DR funds will be awarded to counties for the purpose of fulfilling the federal match requirement for eligible FEMA and HMGP projects and other non FEMA funded infrastructure projects. Additional activities will be established once the projects are identified and funded.

Location Description:

City of Clear Lake, City of Napa, City of Santa Barbara, City of Santa of Rosa, City of Ventura, Butte County, Lake County, LA County, Orange County, Mendocino County, Napa County, Nevada County, San Diego County,

Activity Progress Narrative:

All four 2017 CDBG-DR Infrastructure Program (DR-Infrastructure) subrecipients have fully executed master standard agreements with HCD. HCD has received nine DR-Infrastructure project applications from the four subrecipients, two of which have subsequently been combined into one project resulting in eight projects total. Of the eight projects, one is in the design phase, seven have started construction, and six are complete and working towards closeout. HCD staff review and approve monthly activity reports and financial reports, meet monthly with all subrecipients, and provide on call technical assistance as needed.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: D172-IFDC-00001

Activity Title: Streetlight Damage (DR-INF 1)

Activity Type:
Rehabilitation/reconstruction of a public improvement

Project Number:
2017 Infrastructure

Projected Start Date:
08/18/2020

Benefit Type:
Area (Census)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
2017 Infrastructure

Projected End Date:
08/20/2028

Completed Activity Actual End Date:

Responsible Organization:
County of Sonoma

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$74,536.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$74,536.00
Total Budget	\$0.00	\$74,536.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$74,536.00
Total Obligated	\$0.00	\$74,536.47
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$74,536.47
Total Funds Drawdown	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Expended	\$45,307.77	\$45,307.77
County of Sonoma	\$45,307.77	\$45,307.77
Most Impacted and Distressed Expended	\$45,307.77	\$45,307.77
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$45,307.77	\$45,307.77

Activity Description:
Street Lighting System Replacement

Location Description:

Activity Progress Narrative:

Following the devastation of the 2017 Tubbs Fire, Sonoma County restored critical lighting infrastructure across several residential areas including Carriage Lane, Darbster Place/Willowgreen Place, and Pacific Heights. The

project involved the full replacement of steel lighting poles, underground conduit systems, luminaires, pull boxes, and associated electrical components such as fuse holders and wiring. Additionally, a new traffic signal cabinet with a battery backup unit was installed to enhance safety and reliability. This extensive reconstruction effort ensured that lighting systems were restored to their pre-disaster condition, improving both visibility and public safety. The work was conducted in full compliance with applicable FEMA and CALTRANS standards, ensuring long-term durability and resilience in the event of future disasters. This project is complete and preparing to closeout.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	14486	14486/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:None

Grantee Activity Number: D172-IFDC-00002

Activity Title: County-wide guardrail replacement (DR-INF 2)

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

2017 Infrastructure

Projected Start Date:

08/18/2020

Benefit Type:

N/A

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

2017 Infrastructure

Projected End Date:

08/20/2028

Completed Activity Actual End Date:

Responsible Organization:

County of Sonoma

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$12,411.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$12,411.00
Total Budget	\$0.00	\$12,411.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$12,411.00
Total Obligated	\$0.00	\$12,411.08
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$12,411.08
Total Funds Drawdown	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Expended	\$12,411.00	\$12,411.00
County of Sonoma	\$12,411.00	\$12,411.00
Most Impacted and Distressed Expended	\$12,411.00	\$12,411.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$12,411.00	\$12,411.00

Activity Description:

Fire Damaged / Destroyed Guardrails

Location Description:

Activity Progress Narrative:

In the aftermath of the 2017 wildfires, Sonoma County undertook the repair and replacement of highway guardrails that were extensively damaged by fire. This project involved the removal and reconstruction of metal

guide rails, steel posts, and wooden posts at various locations throughout the county. The new guardrails were installed in accordance with CALTRANS codes and standards, ensuring structural integrity and compliance with current safety regulations. These improvements restored a vital component of the County’s roadway safety infrastructure, enhancing protection for motorists and enabling the County to respond more effectively to future emergency events. This was a FEMA Match project, is complete, and working towards closeout.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear miles of Public	800	800/50

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
--------------------------------	------

Grantee Activity Number: D172-IFDC-00003
Activity Title: STS Airport Generator (DR-INF 3)

Activity Type:
Rehabilitation/reconstruction of a public improvement

Project Number:
2017 Infrastructure

Projected Start Date:
08/18/2020

Benefit Type:
N/A

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
2017 Infrastructure

Projected End Date:
08/20/2028

Completed Activity Actual End Date:

Responsible Organization:
County of Sonoma

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$119,820.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$119,820.00
Total Budget	\$0.00	\$119,820.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$119,820.00
Total Obligated	\$0.00	\$119,820.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$119,820.00
Total Funds Drawdown	\$119,820.00	\$119,820.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$119,820.00	\$119,820.00
Program Funds Drawdown	\$119,820.00	\$119,820.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$119,820.00	\$119,820.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Expended	\$119,820.00	\$119,820.00
County of Sonoma	\$119,820.00	\$119,820.00
Most Impacted and Distressed Expended	\$119,820.00	\$119,820.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$119,820.00	\$119,820.00

Activity Description:
Generator Installation

Location Description:

Activity Progress Narrative:
Project is complete. In Q2 the County worked on completing closeout items.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
---------------------------------------	------

Grantee Activity Number: D172-IFDC-00004

Activity Title: Maintenance Yard Generator (DR-INF 4)

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

2017 Infrastructure

Projected Start Date:

08/18/2020

Benefit Type:

Area (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

2017 Infrastructure

Projected End Date:

08/20/2028

Completed Activity Actual End Date:

Responsible Organization:

County of Sonoma

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$62,247.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$62,247.00
Total Budget	\$0.00	\$62,247.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$62,247.00
Total Obligated	\$0.00	\$62,247.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$62,247.00
Total Funds Drawdown	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Expended	\$57,599.95	\$57,599.95
County of Sonoma	\$57,599.95	\$57,599.95
Most Impacted and Distressed Expended	\$57,599.95	\$57,599.95
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$57,599.95	\$57,599.95

Activity Description:

Generator Installation at Road Maintenance Yard

Location Description:

Activity Progress Narrative:

To support continuity of operations at the Santa Rosa Road Maintenance Yard, Sonoma County installed a new diesel-powered standby generator on an existing concrete pad. The generator is designed to provide reliable

backup power during utility outages, featuring an integrated fuel tank for extended operation and two automatic transfer switches to accommodate the dual Pacific Gas & Electric (PG&E) connections serving the facility. The unit is enclosed in a durable, acoustically insulated steel housing that protects against extreme weather, including high winds. This project ensures the road yard remains functional in the face of power disruptions, supporting critical public works services and emergency response operations throughout the County. This was a FEMA Match project and is complete and working towards closeout.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	1	1/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
--------------------------------	------

Grantee Activity Number: D172-IFDC-00007

Activity Title: City of Santa Rosa Fire Damaged Roadways

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

2017 Infrastructure

Projected Start Date:

08/18/2020

Benefit Type:

N/A

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

2017 Infrastructure

Projected End Date:

08/20/2028

Completed Activity Actual End Date:

Responsible Organization:

City of Santa Rosa

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$13,835,903.19
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$13,835,903.19
Total Budget	\$0.00	\$13,835,903.19
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$13,835,903.19
Total Obligated	\$0.00	\$13,835,903.19
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$13,835,903.19
Total Funds Drawdown	\$1,819,022.10	\$12,240,071.63
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$1,819,022.10	\$12,240,071.63
Program Funds Drawdown	\$1,819,022.10	\$12,240,071.63
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$1,819,022.10	\$12,240,071.63
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Expended	\$306,249.48	\$14,617,203.43
City of Santa Rosa	\$306,249.48	\$14,617,203.43
Most Impacted and Distressed Expended	\$306,249.48	\$14,617,203.43
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$306,249.48	\$14,617,203.43

Activity Description:

Repair of 33 miles of damaged local streets as a result of the Tubbs Fire.

Location Description:

Activity Progress Narrative:

Project is approximately 50% complete with construcution. In Q2 the City finished Slurry seal and began work on striping.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	0	340/0
# of Targeted Section 3 Labor	0	292/0
# of Total Labor Hours	0	2695/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
--------------------------------	------

Project # /	2017 Multifamily Housing / 2017 Multifamily Housing
-------------	---

Grantee Activity Number: 2017 Multifamily Housing

Activity Title: 2017 Multifamily Housing

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

2017 Multifamily Housing

Projected Start Date:

08/21/2019

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

2017 Multifamily Housing

Projected End Date:

08/20/2027

Completed Activity Actual End Date:

Responsible Organization:

State of California

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$9,870,546.09
B-18-DP-06-0001	\$0.00	\$9,870,546.09
B-19-DP-06-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$9,870,546.09
B-18-DP-06-0001	\$0.00	\$9,870,546.09
B-19-DP-06-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$3,320,003.29
B-18-DP-06-0001	\$0.00	\$3,320,003.29
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Drawdown	\$15,398.35	\$1,516,163.95
B-18-DP-06-0001	\$15,398.35	\$1,516,163.95
B-19-DP-06-0001	\$0.00	\$0.00
Program Funds Drawdown	\$15,398.35	\$1,516,163.95
B-18-DP-06-0001	\$15,398.35	\$1,516,163.95
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Expended	\$21,583.53	\$1,539,854.25
Civix-GCR Inc.	\$0.00	\$0.00
State of California	\$21,583.53	\$1,539,854.25
Most Impacted and Distressed Expended	\$21,583.53	\$1,544,611.11
B-18-DP-06-0001	\$21,583.53	\$1,544,611.11
B-19-DP-06-0001	\$0.00	\$0.00

Activity Description:

The Multifamily Housing Program will fund affordable rental units for unmet needs of DR-4353 and DR-4344. Additional activities will be established once the projects are identified and funded.

Location Description:

Sonoma County, City of Santa Rosa, Ventura County, City of Ventura, Mendocino County, Yuba County, Napa County, City of Napa, Lake County, Santa Barbara County, City of Santa Barbara, Butte County, Los Angeles County, Nevada County, and San Diego County.

Activity Progress Narrative:

HCD has executed Master Standard Agreements with all 13 subrecipients. HCD received 21 applications that have been reviewed and approved.
Out of these, 2 projects received Conditional Commitments, received a HOME award and additional CDBG-DR funding via Action Plan Amendments to be fully funded and start construction in Q4 2025.
3 projects are currently under construction.
2 projects finished construction and are currently leasing up.
14 projects are fully leased-up and are working on closeout documents.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: D171-MFDC-00008

Activity Title: County of Butte MSA

Activity Type:	Activity Status:
Construction of new housing	Under Way
Project Number:	Project Title:
2017 Multifamily Housing	2017 Multifamily Housing
Projected Start Date:	Projected End Date:
08/21/2019	08/20/2027
Benefit Type:	Completed Activity Actual End Date:
Direct (HouseHold)	
National Objective:	Responsible Organization:
Low/Mod	Butte County

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$4,075.77
B-18-DP-06-0001	\$0.00	\$4,075.77
B-19-DP-06-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$4,075.77
B-18-DP-06-0001	\$0.00	\$4,075.77
B-19-DP-06-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$4,075.77
B-18-DP-06-0001	\$0.00	\$4,075.77
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Drawdown	\$1,175.89	\$3,867.57
B-18-DP-06-0001	\$1,175.89	\$3,867.57
B-19-DP-06-0001	\$0.00	\$0.00
Program Funds Drawdown	\$1,175.89	\$3,867.57
B-18-DP-06-0001	\$1,175.89	\$3,867.57
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Expended	\$1,175.89	\$1,175.89
Butte County	\$1,175.89	\$1,175.89
Most Impacted and Distressed Expended	\$1,175.89	\$1,175.89
B-18-DP-06-0001	\$1,175.89	\$1,175.89
B-19-DP-06-0001	\$0.00	\$0.00

Activity Description:

The CDBG-DR Multifamily Housing program funds the construction of low-to-moderate income housing units in Butte County, impacted by a 2017 federally-declared disaster. With an allocation of \$679,013, the program is funding one new construction project.

Location Description:

Activity Progress Narrative:

Master Standard Agreement was executed 3/1/21. The only project, 1297 Park Ave, started construction 1/13/23, completed construction 5/22/24, and completed lease-up 7/19/24. The County is working close out documents.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
---------------------------------------	------

Grantee Activity Number: D171-MFDC-00021

Activity Title: City of Clearlake MSA

Activity Type:	Activity Status:
Construction of new housing	Under Way
Project Number:	Project Title:
2017 Multifamily Housing	2017 Multifamily Housing
Projected Start Date:	Projected End Date:
08/21/2019	08/20/2027
Benefit Type:	Completed Activity Actual End Date:
Direct (HouseHold)	
National Objective:	Responsible Organization:
Low/Mod	Clearlake

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$10,000,000.00
B-18-DP-06-0001	\$0.00	\$10,000,000.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$10,000,000.00
B-18-DP-06-0001	\$0.00	\$10,000,000.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$10,000,000.00
B-18-DP-06-0001	\$0.00	\$10,000,000.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Drawdown	\$4,085.40	\$4,902.21
B-18-DP-06-0001	\$4,085.40	\$4,902.21
B-19-DP-06-0001	\$0.00	\$0.00
Program Funds Drawdown	\$4,085.40	\$4,902.21
B-18-DP-06-0001	\$4,085.40	\$4,902.21
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Expended	\$4,085.40	\$4,902.21
Clearlake	\$4,085.40	\$4,902.21
Most Impacted and Distressed Expended	\$4,085.40	\$4,902.21
B-18-DP-06-0001	\$4,085.40	\$4,902.21
B-19-DP-06-0001	\$0.00	\$0.00

Activity Description:

The CDBG-DR Multifamily Housing program funds the construction of low-to-moderate income housing units in the City of Clearlake, impacted by a 2017 federally-declared disaster. With an original allocation of \$6,808,900, the program is projected to fund two projects (Oak Valley Villas and Clearlake Apartments). APA 4 DR2017 will add \$10,000,000 and APA 7 DR2018 will add \$11,747,825 to this allocation to fully fund the second project, Clearlake Apartments.

Location Description:

Activity Progress Narrative:

Master Standard Agreement was executed 6/7/21.

The first project, Oak Valley Villas, construction began 6/17/22 and ended 12/21/23. Lease up completed 1/31/24. The City is working on close out documents.

The second project, Clearlake Apartments, application was received 3/15/22 and conditional commitment was originally issued 5/20/22. The project receives additional CDBG-DR funds from 2 Action Plan Amendments for 2017 (\$10,000,000) and 2018 (\$11,747,825). The project received a HOME award and 9% Tax Credit in June 2025 and is now fully funded. Construction is expected to start 12/1/25 and complete 5/16/27. Leaseup is expected by 8/16/27.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: D171-MFDC-00026

Activity Title: County of Nevada MSA

Activity Type:	Activity Status:
Construction of new housing	Under Way
Project Number:	Project Title:
2017 Multifamily Housing	2017 Multifamily Housing
Projected Start Date:	Projected End Date:
08/21/2019	08/20/2027
Benefit Type:	Completed Activity Actual End Date:
Direct (HouseHold)	
National Objective:	Responsible Organization:
Low/Mod	COUNTY OF NEVADA

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$424,028.00
B-18-DP-06-0001	\$0.00	\$424,028.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$424,028.00
B-18-DP-06-0001	\$0.00	\$424,028.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$424,028.00
B-18-DP-06-0001	\$0.00	\$424,028.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Drawdown	\$2,203.25	\$8,795.20
B-18-DP-06-0001	\$2,203.25	\$8,795.20
B-19-DP-06-0001	\$0.00	\$0.00
Program Funds Drawdown	\$2,203.25	\$8,795.20
B-18-DP-06-0001	\$2,203.25	\$8,795.20
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Expended	\$3,826.28	\$10,418.23
COUNTY OF NEVADA	\$3,826.28	\$10,418.23
Most Impacted and Distressed Expended	\$3,826.28	\$10,418.23
B-18-DP-06-0001	\$3,826.28	\$10,418.23
B-19-DP-06-0001	\$0.00	\$0.00

Activity Description:

The CDBG-DR Multifamily Housing program funds the construction of low-to-moderate income housing units in Nevada County, impacted by a 2017 federally-declared disaster. With an allocation of \$424,028, the program is projected to fund one project.

Location Description:

Activity Progress Narrative:

Master Standard Agreement was executed 10/5/21. The only project, Lone Oak Senior Apartments Phase II, application was received 6/22/22 and conditional commitment was originally issued 11/4/22. The project received a HOME award and will receive additional CDBG-DR funds from the upcoming 2017 Action Plan Amendment 6 in Q3/2025 to be fully funded. Construction is expected to start 11/1/25 and end 5/1/27. Leaseup is expected by 11/1/27.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: D171-MFDC-M0002

Activity Title: Escalante Meadows

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

2017 Multifamily Housing

Projected Start Date:

08/21/2019

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

2017 Multifamily Housing

Projected End Date:

08/20/2027

Completed Activity Actual End Date:

Responsible Organization:

Santa Barbara County

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,436,515.00
B-18-DP-06-0001	\$0.00	\$1,436,515.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$1,436,515.00
B-18-DP-06-0001	\$0.00	\$1,436,515.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$1,436,515.00
B-18-DP-06-0001	\$0.00	\$1,436,515.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Drawdown	\$1,488.03	\$1,261,892.95
B-18-DP-06-0001	\$1,488.03	\$1,261,892.95
B-19-DP-06-0001	\$0.00	\$0.00
Program Funds Drawdown	\$1,488.03	\$1,261,892.95
B-18-DP-06-0001	\$1,488.03	\$1,261,892.95
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Expended	\$5,435.50	\$1,254,216.23
Santa Barbara County	\$5,435.50	\$1,254,216.23
Most Impacted and Distressed Expended	\$5,435.50	\$1,254,216.23
B-18-DP-06-0001	\$5,435.50	\$1,254,216.23
B-19-DP-06-0001	\$0.00	\$0.00

Activity Description:

New permanent, affordable rental housing for low income, very low and extremely low-income supporting housing with one, two, three, and four bedroom units with one manager's unit. There are 77 restricted units, 2 market rate units, and 1 manager's unit. Total 80 units in the development.

Among these, there are 7 DR units.

- 1 unit @ <30% AMI include 1 2-bedroom unit
- 2 units @ <40% AMI include 2 1-bedroom units
- 1 unit @ <50% AMI include 1 2-bedroom unit
- 3 units @ <60% AMI include 2 3-bedroom units and 1 4-bedroom unit

Location Description:

County of Santa Barbara

Activity Progress Narrative:

Construction began 11/28/22 and was completed 12/19/24. Lease up is completed 4/18/25 and demographics information has been reported.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# ELI Households (0-30% AMI)	0	2/1
# of Section 3 Labor Hours	0	13220/0
# of Total Labor Hours	0	68220/0
#Sites re-used	0	1/1
#Units exceeding Energy Star	0	7/7
#Units with bus/rail access	0	7/7

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	7/7
# of Multifamily Units	0	7/7

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	4/7	3/0	7/7	100.00
# Renter	0	0	0	4/7	3/0	7/7	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: D171-MFDC-M0004
Activity Title: 3575 Mendocino Avenue Phase I

Activity Type:
Construction of new housing
Project Number:
2017 Multifamily Housing
Projected Start Date:
08/21/2019
Benefit Type:
Direct (HouseHold)
National Objective:
Low/Mod

Activity Status:
Under Way
Project Title:
2017 Multifamily Housing
Projected End Date:
08/20/2027
Completed Activity Actual End Date:

Responsible Organization:
City of Santa Rosa

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$11,941,179.00
B-18-DP-06-0001	\$0.00	\$11,941,179.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$11,941,179.00
B-18-DP-06-0001	\$0.00	\$11,941,179.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$11,941,179.00
B-18-DP-06-0001	\$0.00	\$11,941,179.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Drawdown	\$531.72	\$10,753,171.79
B-18-DP-06-0001	\$531.72	\$10,753,171.79
B-19-DP-06-0001	\$0.00	\$0.00
Program Funds Drawdown	\$531.72	\$10,753,171.79
B-18-DP-06-0001	\$531.72	\$10,753,171.79
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Expended	\$531.72	\$12,957,364.45
City of Santa Rosa	\$531.72	(\$41,265.26)
State of California	\$0.00	\$12,998,629.71
Most Impacted and Distressed Expended	\$531.72	\$12,957,364.45
B-18-DP-06-0001	\$531.72	\$12,957,364.45
B-19-DP-06-0001	\$0.00	\$0.00

Activity Description:
93 units of new permanent, affordable rental housing for low income, very low and extremely low-income seniors with one- to two- bedroom units with entries stepping down to two or three stories.

Location Description:
3575 Mendocino Avenue, Santa Rosa, CA 95403

Activity Progress Narrative:

Nothing to report as the project has been fully leased-up for over a year.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/69	0/24	72/93	0.00
# Renter	0	0	0	0/69	0/24	72/93	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:None

Grantee Activity Number: D171-MFDC-M0006

Activity Title: Burbank Avenue Apartments

Activity Type:	Activity Status:
Construction of new housing	Under Way
Project Number:	Project Title:
2017 Multifamily Housing	2017 Multifamily Housing
Projected Start Date:	Projected End Date:
08/21/2019	08/20/2027
Benefit Type:	Completed Activity Actual End Date:
Direct (HouseHold)	
National Objective:	Responsible Organization:
Low/Mod	City of Santa Rosa

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$5,001,876.00
B-18-DP-06-0001	\$0.00	\$5,001,876.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$5,001,876.00
B-18-DP-06-0001	\$0.00	\$5,001,876.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$5,000,478.00
B-18-DP-06-0001	\$0.00	\$5,000,478.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Drawdown	\$92.09	\$4,316,305.98
B-18-DP-06-0001	\$92.09	\$4,316,305.98
B-19-DP-06-0001	\$0.00	\$0.00
Program Funds Drawdown	\$92.09	\$4,316,305.98
B-18-DP-06-0001	\$92.09	\$4,316,305.98
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Expended	\$92.09	\$4,316,305.98
City of Santa Rosa	\$92.09	\$4,316,305.98
Most Impacted and Distressed Expended	\$92.09	\$4,316,305.98
B-18-DP-06-0001	\$92.09	\$4,316,305.98
B-19-DP-06-0001	\$0.00	\$0.00

Activity Description:

BHDC Burbank Ave, LLC proposes to develop Burbank Avenue Apartments. The Burbank Ave Apartments project will involve the construction of 63 residential units on a 2.06-acre site located at 1780 Burbank Ave., Santa Rosa, California. (The Project will develop four separate residential buildings with 20 one-bedroom residential units, 25 two-bedroom residential units, and 18 three-bedroom residential units. Of the 64 units, six will be wheelchair-accessible and 16 of the units are targeted to households at-risk of homelessness. The residential units will

range in size from 580 square feet to 1,160 square feet. The project is 100% affordable to households earning between 20% and 60% of Area Median Income (AMI). Sixteen (16) or 25% of the units are targeted to households at risk of homelessness.

Location Description:

Activity Progress Narrative:

Project is nearing construction completion but will not complete that until Q3 2025.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# ELI Households (0-30% AMI)	0	24/24
# of Section 3 Labor Hours	0	27178/0
# of Total Labor Hours	0	244153/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
--------------------------------	------

Grantee Activity Number: D171-MFDC-M0007

Activity Title: The Cannery at Railroad Square

Activity Type:
Construction of new housing

Project Number:
2017 Multifamily Housing

Projected Start Date:
08/21/2019

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
2017 Multifamily Housing

Projected End Date:
08/20/2027

Completed Activity Actual End Date:

Responsible Organization:
City of Santa Rosa

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$10,312,000.00
B-18-DP-06-0001	\$0.00	\$10,312,000.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$10,312,000.00
B-18-DP-06-0001	\$0.00	\$10,312,000.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$10,312,000.00
B-18-DP-06-0001	\$0.00	\$10,312,000.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Drawdown	\$248.19	\$9,282,248.29
B-18-DP-06-0001	\$248.19	\$9,282,248.29
B-19-DP-06-0001	\$0.00	\$0.00
Program Funds Drawdown	\$248.19	\$9,282,248.29
B-18-DP-06-0001	\$248.19	\$9,282,248.29
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Expended	\$248.19	\$9,279,329.75
City of Santa Rosa	\$248.19	\$9,279,329.75
Most Impacted and Distressed Expended	\$248.19	\$9,279,329.75
B-18-DP-06-0001	\$248.19	\$9,279,329.75
B-19-DP-06-0001	\$0.00	\$0.00

Activity Description:

The Cannery at Railroad Square includes 70 units of 100% affordable housing to families and individuals earning between 30% to 80% of Area Median Income (“AMI”) in downtown Santa Rosa. The Project is a six-story building with 7 studios, 48 one-bedroom, and 74 two-bedroom units, (including the manager’s unit). The Project will include a set-aside of 25% of the units (33 units) for special needs households (formerly homeless families).

Location Description:

3 West Third Street, Santa Rosa, CA 95404

Activity Progress Narrative:

Project finished construction 1/9/25. Still leasing up as of the end of Q2 2025.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# ELI Households (0-30% AMI)	29	66/33
# of Section 3 Labor Hours	0	18304/0
# of Targeted Section 3 Labor	0	1540/0
# of Total Labor Hours	0	57384/0
#Sites re-used	1	1/1
#Units exceeding Energy Star	115	115/70
#Units with bus/rail access	115	115/70
#Units with other green	115	115/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	115	115/70
# of Multifamily Units	115	115/70

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	66	49	115	66/70	49/0	115/70	100.00
# Renter	66	49	115	66/70	49/0	115/70	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:None

Grantee Activity Number: D171-MFDC-M0009

Activity Title: Peoples' Place

Activity Type:
Construction of new housing

Project Number:
2017 Multifamily Housing

Projected Start Date:
08/21/2019

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
2017 Multifamily Housing

Projected End Date:
08/20/2027

Completed Activity Actual End Date:

Responsible Organization:
County of Ventura

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,035,478.93
B-18-DP-06-0001	\$0.00	\$1,035,478.93
B-19-DP-06-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$1,035,478.93
B-18-DP-06-0001	\$0.00	\$1,035,478.93
B-19-DP-06-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$1,035,478.93
B-18-DP-06-0001	\$0.00	\$1,035,478.93
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Drawdown	\$314.64	\$925,037.42
B-18-DP-06-0001	\$314.64	\$925,037.42
B-19-DP-06-0001	\$0.00	\$0.00
Program Funds Drawdown	\$314.64	\$925,037.42
B-18-DP-06-0001	\$314.64	\$925,037.42
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Expended	\$100,314.64	\$1,049,760.20
County of Ventura	\$100,314.64	\$1,049,760.20
Most Impacted and Distressed Expended	\$100,314.64	\$1,049,760.20
B-18-DP-06-0001	\$100,314.64	\$1,049,760.20
B-19-DP-06-0001	\$0.00	\$0.00

Activity Description:

People's Place is a proposed new construction, large family affordable housing development located in Santa Paula. People's Place will provide 7 new DRMHP housing units for low-and extremely low-income families. The proposed site plan consists of two separate three-story buildings with interior courtyards and common open space areas connected via walking paths and drought-tolerant landscaping. Laundry rooms will be included on each floor of the two buildings. The development will also include a community building, including a kitchen, staff offices and a learning center, and a large outdoor courtyard area with shaded seating areas, picnic tables, BBQs, and two playgrounds.

Location Description:

710 West Harvard Blvd, Santa Paula, Ca 93060

Activity Progress Narrative:

Project 100% leased as of Q4 2024.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
---------------------------------------	------

Grantee Activity Number: D171-MFDC-M0012

Activity Title: Acorn Valley Plaza

Activity Type:
Construction of new housing

Project Number:
2017 Multifamily Housing

Projected Start Date:
08/21/2019

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
2017 Multifamily Housing

Projected End Date:
08/20/2027

Completed Activity Actual End Date:

Responsible Organization:
Mendocino County

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$6,591,778.00
B-18-DP-06-0001	\$0.00	\$6,591,778.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$6,591,778.00
B-18-DP-06-0001	\$0.00	\$6,591,778.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$6,591,778.00
B-18-DP-06-0001	\$0.00	\$6,591,778.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Drawdown	\$1,083.15	\$5,886,717.11
B-18-DP-06-0001	\$1,083.15	\$5,886,717.11
B-19-DP-06-0001	\$0.00	\$0.00
Program Funds Drawdown	\$1,083.15	\$5,886,717.11
B-18-DP-06-0001	\$1,083.15	\$5,886,717.11
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Expended	\$5,843.85	\$5,900,830.78
Mendocino County	\$5,843.85	\$5,900,830.78
Most Impacted and Distressed Expended	\$5,843.85	\$5,900,830.78
B-18-DP-06-0001	\$5,843.85	\$5,900,830.78
B-19-DP-06-0001	\$0.00	\$0.00

Activity Description:

70 units of new permanent, affordable rental housing for low income, very low and extremely low-income supporting housing with a studio, one, two, and three bedroom units. There is 1 Manager's Unit. Total 71 units in the development. Among these, there are 33 DR units.

- 15 units @ <30% AMI include 4 zero-bedroom units, 4 1-bedroom units, 4 2-bedroom units, 3 3-bedroom units
- 13 units @ <40% AMI include 3 zero-bedroom units, 3 1-bedroom units,3 2-bedroom units, 4 3-bedroom units
- 5 units @ <50% AMI include 3 zero-bedroom units, 2 1-bedroom units

Location Description:

Activity Progress Narrative:

Construction started 1/13/23 and completed 10/16/24. Lease up completed 10/31/24. The County is working on closeout documents.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# ELI Households (0-30% AMI)	0	30/15
# of Section 3 Labor Hours	0	6653/0
# of Targeted Section 3 Labor	0	417/0
# of Total Labor Hours	0	19614/0
#Units exceeding Energy Star	0	33/33
#Units with bus/rail access	0	33/33

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	33/33
# of Multifamily Units	0	33/33

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	18/33	0/0	33/33	54.55
# Renter	0	0	0	18/33	0/0	33/33	54.55

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: D171-MFDC-M0013

Activity Title: 1297 Park Avenue

Activity Type:
Construction of new housing

Project Number:
2017 Multifamily Housing

Projected Start Date:
08/21/2019

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
2017 Multifamily Housing

Projected End Date:
08/20/2027

Completed Activity Actual End Date:

Responsible Organization:
Butte County

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$675,221.00
B-18-DP-06-0001	\$0.00	\$675,221.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$675,221.00
B-18-DP-06-0001	\$0.00	\$675,221.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$675,221.00
B-18-DP-06-0001	\$0.00	\$675,221.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Drawdown	\$523.35	\$613,308.69
B-18-DP-06-0001	\$523.35	\$613,308.69
B-19-DP-06-0001	\$0.00	\$0.00
Program Funds Drawdown	\$523.35	\$613,308.69
B-18-DP-06-0001	\$523.35	\$613,308.69
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Expended	\$62,435.66	\$675,221.00
Butte County	\$62,435.66	\$675,221.00
Most Impacted and Distressed Expended	\$62,435.66	\$675,221.00
B-18-DP-06-0001	\$62,435.66	\$675,221.00
B-19-DP-06-0001	\$0.00	\$0.00

Activity Description:

1297 Park Avenue is a 59-unit Special Needs, affordable, multi- family housing project in the City of Chico. The project will consist of 58 residential units (plus one manager's unit) of stacked apartments in a single four-story building, consisting of 20 studios, 30 one-bedroom, and 9 two-bedroom units. The project will be constructed on a 1.15-acre two-parcel site at 1297 Park Avenue.

Location Description:

1297 Park Avenue, Chico, CA 95928

Activity Progress Narrative:

Construction began 1/13/23 and ended 5/22/24. Lease up completed 7/19/24. The City is working on close out documents.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	0	1129/0
# of Targeted Section 3 Labor	0	273/0
# of Total Labor Hours	0	4125/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:None

Grantee Activity Number: D171-MFDC-M0016

Activity Title: 414 Petaluma

Activity Type:
Construction of new housing

Project Number:
2017 Multifamily Housing

Projected Start Date:
08/21/2019

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
2017 Multifamily Housing

Projected End Date:
08/20/2027

Completed Activity Actual End Date:

Responsible Organization:
County of Sonoma

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,456,500.00
B-18-DP-06-0001	\$0.00	\$1,456,500.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$1,456,500.00
B-18-DP-06-0001	\$0.00	\$1,456,500.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$1,456,500.00
B-18-DP-06-0001	\$0.00	\$1,456,500.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Drawdown	\$416.93	\$1,213,031.27
B-18-DP-06-0001	\$416.93	\$1,213,031.27
B-19-DP-06-0001	\$0.00	\$0.00
Program Funds Drawdown	\$416.93	\$1,213,031.27
B-18-DP-06-0001	\$416.93	\$1,213,031.27
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Expended	\$5,531.87	\$1,218,146.21
County of Sonoma	\$5,531.87	\$1,218,146.21
County of Ventura	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$5,531.87	\$1,218,146.21
B-18-DP-06-0001	\$5,531.87	\$1,218,146.21
B-19-DP-06-0001	\$0.00	\$0.00

Activity Description:

The proposed project is the development of 5 units of affordable housing for low-income families in Petaluma, CA. Once the proposed project is complete and fully occupied, the project will partially meet the City's affordable housing needs for low-income residents of the City by providing 44 units of affordable housing, Additionally, the project is an urban in-fill project located within the City of Petaluma.

Location Description:

414 Petaluma Blvd., North, Petaluma, CA 95492

Activity Progress Narrative:

Project finished leasing up in Q1 2025. Completed permanent financing conversion on May 29, 2025.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# ELI Households (0-30% AMI)	0	2/2
# of Section 3 Labor Hours	0	1094/0
# of Targeted Section 3 Labor	0	34/0
# of Total Labor Hours	0	4739/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:None

Grantee Activity Number: D171-MFDC-M0017

Activity Title: 3575 Mendocino Avenue Phase II

Activity Type:	Activity Status:
Construction of new housing	Under Way
Project Number:	Project Title:
2017 Multifamily Housing	2017 Multifamily Housing
Projected Start Date:	Projected End Date:
08/21/2019	08/20/2027
Benefit Type:	Completed Activity Actual End Date:
Direct (HouseHold)	
National Objective:	Responsible Organization:
Low/Mod	Sonoma County

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$2,593,253.00
B-18-DP-06-0001	\$0.00	\$2,593,253.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$2,593,253.00
B-18-DP-06-0001	\$0.00	\$2,593,253.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$2,593,253.00
B-18-DP-06-0001	\$0.00	\$2,593,253.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Drawdown	\$24.10	\$2,300,310.95
B-18-DP-06-0001	\$24.10	\$2,300,310.95
B-19-DP-06-0001	\$0.00	\$0.00
Program Funds Drawdown	\$24.10	\$2,300,310.95
B-18-DP-06-0001	\$24.10	\$2,300,310.95
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Expended	\$2,958.81	\$2,300,742.96
Sonoma County	\$2,958.81	\$2,300,742.96
Most Impacted and Distressed Expended	\$2,958.81	\$2,300,742.96
B-18-DP-06-0001	\$2,958.81	\$2,300,742.96
B-19-DP-06-0001	\$0.00	\$0.00

Activity Description:

15 units of new permanent, affordable rental housing for low income, very low and extremely low-income seniors with one-bedroom units with entries stepping down to two or three stories.

Location Description:

3575 Mendocino Avenue, Santa Rosa, CA 95403

Activity Progress Narrative:

Nothing to report as project has been leased up for over a year.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/15	0/0	15/15	0.00
# Renter	0	0	0	0/15	0/0	15/15	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
--------------------------------	------

Grantee Activity Number: D171-MFDC-M0018

Activity Title: Petaluma River Place Apartments

Activity Type:	Activity Status:
Construction of new housing	Under Way
Project Number:	Project Title:
2017 Multifamily Housing	2017 Multifamily Housing
Projected Start Date:	Projected End Date:
08/21/2019	08/20/2027
Benefit Type:	Completed Activity Actual End Date:
Direct (HouseHold)	
National Objective:	Responsible Organization:
Low/Mod	County of Sonoma

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$649,056.00
B-18-DP-06-0001	\$0.00	\$649,056.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$649,056.00
B-18-DP-06-0001	\$0.00	\$649,056.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$648,675.00
B-18-DP-06-0001	\$0.00	\$648,675.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Drawdown	\$24.10	\$489,529.16
B-18-DP-06-0001	\$24.10	\$489,529.16
B-19-DP-06-0001	\$0.00	\$0.00
Program Funds Drawdown	\$24.10	\$489,529.16
B-18-DP-06-0001	\$24.10	\$489,529.16
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Expended	\$5,240.22	\$494,745.28
County of Sonoma	\$5,240.22	\$494,745.28
Most Impacted and Distressed Expended	\$5,240.22	\$494,745.28
B-18-DP-06-0001	\$5,240.22	\$494,745.28
B-19-DP-06-0001	\$0.00	\$0.00

Activity Description:

3 units of new permanent, affordable rental housing for low income, very low and extremely low-income large family housing. The project will include 30% one-bedroom units, 40% two-bedroom units, and 30% three-bedroom units in a predominantly three-story building with elevator access. The building features a contemporary agrarian style of architecture that is very fitting for Petaluma

Location Description:

Activity Progress Narrative:

Project completed construction on May 23, 2025.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# ELI Households (0-30% AMI)	0	0/3
# of Section 3 Labor Hours	861	4299/0
# of Targeted Section 3 Labor	172	1441/0
# of Total Labor Hours	3444	28357/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	3	3/3
# of Multifamily Units	3	3/3

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:None

Grantee Activity Number: D171-MFDC-M0020

Activity Title: 2052 Lake Avenue Apartments

Activity Type:	Activity Status:
Construction of new housing	Under Way
Project Number:	Project Title:
2017 Multifamily Housing	2017 Multifamily Housing
Projected Start Date:	Projected End Date:
08/21/2019	08/20/2027
Benefit Type:	Completed Activity Actual End Date:
Direct (HouseHold)	
National Objective:	Responsible Organization:
Low/Mod	County of Los Angeles

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$590,987.00
B-18-DP-06-0001	\$0.00	\$590,987.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$590,987.00
B-18-DP-06-0001	\$0.00	\$590,987.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$590,987.00
B-18-DP-06-0001	\$0.00	\$590,987.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Drawdown	\$989.59	\$989.59
B-18-DP-06-0001	\$989.59	\$989.59
B-19-DP-06-0001	\$0.00	\$0.00
Program Funds Drawdown	\$989.59	\$989.59
B-18-DP-06-0001	\$989.59	\$989.59
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Expended	\$989.59	\$989.59
County of Los Angeles	\$989.59	\$989.59
Most Impacted and Distressed Expended	\$989.59	\$989.59
B-18-DP-06-0001	\$989.59	\$989.59
B-19-DP-06-0001	\$0.00	\$0.00

Activity Description:

The proposed project involves demolition of the existing, one-story, 9,299-sf commercial office building and construction of a four-story, 41,500-sf apartment building consisting of 58 affordable units on a 0.58-acre site at 2052 Lake Avenue in the unincorporated Altadena area of the County of Los Angeles. Unit mix includes 57 one-bedroom units and a two-bedroom unit reserved for a full-time manager, which would be located throughout all four stories of the proposed building. Of the 58 total units, 54 units would be unit type 1A (580 sf), three units would be unit type 1B (671 sf), and the managers unit would be unit type 2A (799 sf). Furthermore, of the total units, 10 units would be ADA-accessible units for individuals with mobility disabilities (15 percent of all units), and an additional seven units would be designated as ADA-accessible units for individuals with communication disabilities (10 percent of all units). The proposed project would provide 5,139 sf of open space, consisting of a

3,250-sf courtyard, a 650-sf courtyard, and a 1,239-sf community room. The project would also include offices, a mail room, and a laundry room at ground level. The project would provide 21 "tuck-under" surface parking spaces at the rear of the building to the east, accessible via an ingress/egress driveway off Lake Avenue. Of the 21 parking spaces, five would be designated for electric vehicles (EV). The project would also provide a bicycle room with 29 bicycle parking spaces at ground level, consisting of 25 long-term spaces and four short-term spaces. Pedestrian access would be provided via the sidewalk along Lake Avenue, which connects to an entry walkway. 18 out of 57 restricted units are DR units. All 18 DR units are one-bedroom @ <30% AMI.

Location Description:

Activity Progress Narrative:

Construction began 2/15/24 and is expected to end 2/5/26. Lease up is expected by 5/5/26.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
---------------------------------------	------

Grantee Activity Number: D171-MFDC-M0027

Activity Title: Valley Lodge Apartments

Activity Type:
Rehabilitation/reconstruction of residential structures

Project Number:
2017 Multifamily Housing

Projected Start Date:
08/21/2019

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
2017 Multifamily Housing

Projected End Date:
08/20/2027

Completed Activity Actual End Date:

Responsible Organization:
City of Napa

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$430,094.00
B-18-DP-06-0001	\$0.00	\$430,094.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$430,094.00
B-18-DP-06-0001	\$0.00	\$430,094.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$430,094.00
B-18-DP-06-0001	\$0.00	\$430,094.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Drawdown	\$447.37	\$13,350.17
B-18-DP-06-0001	\$447.37	\$13,350.17
B-19-DP-06-0001	\$0.00	\$0.00
Program Funds Drawdown	\$447.37	\$13,350.17
B-18-DP-06-0001	\$447.37	\$13,350.17
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Expended	\$447.37	\$14,953.46
City of Napa	\$447.37	\$14,953.46
Most Impacted and Distressed Expended	\$447.37	\$14,953.46
B-18-DP-06-0001	\$447.37	\$14,953.46
B-19-DP-06-0001	\$0.00	\$0.00

Activity Description:

The Valley Lodge Apartments is an existing 54-unit motel with one additional manager's unit. The project will convert the motel into a supportive housing project providing permanent homes for at least 54 persons experiencing homelessness. Twenty of the units would be dedicated to people who meet the definition of "Homeless," 20 would be for people who meet the definition of "Chronically Homeless, and 14 would be set aside for young people meeting the definition of "Homeless Youth, or "Youth at Risk of Homelessness." Total 55 units in this development. Amond these, there are 3 zero-bedroom DR units at <30% AMI.

Location Description:

1425 Corporate Center Parkway, Santa Rosa, CA 95407

Activity Progress Narrative:

Construction began 12/13/22 and ended 8/3/23. Lease up completed 9/25/23. The City is working on close out documents.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
---------------------------------------	------

Grantee Activity Number: D171-MFDC-M0029

Activity Title: Heritage House & Valle Verde

Activity Type:	Activity Status:
Construction of new housing	Under Way
Project Number:	Project Title:
2017 Multifamily Housing	2017 Multifamily Housing
Projected Start Date:	Projected End Date:
08/21/2019	08/20/2027
Benefit Type:	Completed Activity Actual End Date:
Direct (HouseHold)	
National Objective:	Responsible Organization:
Low/Mod	City of Napa

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$2,849,774.00
B-18-DP-06-0001	\$0.00	\$2,849,774.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$2,849,774.00
B-18-DP-06-0001	\$0.00	\$2,849,774.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$2,849,774.00
B-18-DP-06-0001	\$0.00	\$2,849,774.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Drawdown	\$1,004.69	\$2,446,880.18
B-18-DP-06-0001	\$1,004.69	\$2,446,880.18
B-19-DP-06-0001	\$0.00	\$0.00
Program Funds Drawdown	\$1,004.69	\$2,446,880.18
B-18-DP-06-0001	\$1,004.69	\$2,446,880.18
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Expended	\$2,293.41	\$2,450,385.27
City of Napa	\$2,293.41	\$2,450,385.27
Most Impacted and Distressed Expended	\$2,293.41	\$2,450,385.27
B-18-DP-06-0001	\$2,293.41	\$2,450,385.27
B-19-DP-06-0001	\$0.00	\$0.00

Activity Description:

Heritage House Partners LP proposes to rehabilitate and convert an existing building to allow 66 units, comprised of 58-single room occupancy affordable residential units (which would include 40 units of supportive housing}, and 8 one-bedroom accessible residential units and to construct a new 24-unit affordable apartment building, comprised of 12 one-bedroom units (which include 4 units of supportive housing}, 6 twobedroom units, and 6 three-bedroom units on a combined 2.88 acre property. Amenities will include a community room with kitchen, computer lab, laundry room, outdoor courtyard, bicycle parking, and management and supportive services. Thre are 88 restricted units and 2 manager's unit. Total 90 units in the development. Among these, there are 17 DR units across Heritage House and Valle Verde

- 12 units @ <20% AMI include 8 zero-bedroom units, 4 1-bedroom units

- 5 units @<30% AMI include 3 1-bedroom units, 1 2-bedroom unit, 1 3-bedroom unit

Location Description:

3700 and 3710 Valle Verde Drive, Napa, CA 94558

Activity Progress Narrative:

Construction began 6/20/22 and ended 10/2/24. Lease up completed 12/31/24 and demographics information has been reported. The City is working on close out documents.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# ELI Households (0-30% AMI)	17	17/17
#Units exceeding Energy Star	17	17/17
#Units with bus/rail access	17	17/17

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	17	17/17
# of Multifamily Units	17	17/17

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	17	0	17	17/17	0/0	17/17	100.00
# Owner	0	0	0	0/0	0/0	0/0	0
# Renter	17	0	17	17/17	0/0	17/17	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:None

Grantee Activity Number: D171-MFDC-M0030

Activity Title: Prosperity Village

Activity Type:
Rehabilitation/reconstruction of residential structures

Project Number:
2017 Multifamily Housing

Projected Start Date:
08/21/2019

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
2017 Multifamily Housing

Projected End Date:
08/20/2027

Completed Activity Actual End Date:

Responsible Organization:
County of Yuba

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,666,091.00
B-18-DP-06-0001	\$0.00	\$1,666,091.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$1,666,091.00
B-18-DP-06-0001	\$0.00	\$1,666,091.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$1,666,091.00
B-18-DP-06-0001	\$0.00	\$1,666,091.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Drawdown	\$1,399.16	\$1,144,946.02
B-18-DP-06-0001	\$1,399.16	\$1,144,946.02
B-19-DP-06-0001	\$0.00	\$0.00
Program Funds Drawdown	\$1,399.16	\$1,144,946.02
B-18-DP-06-0001	\$1,399.16	\$1,144,946.02
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Expended	\$35,313.04	\$1,178,859.90
County of Yuba	\$35,313.04	\$1,178,859.90
Most Impacted and Distressed Expended	\$35,313.04	\$1,178,859.90
B-18-DP-06-0001	\$35,313.04	\$1,178,859.90
B-19-DP-06-0001	\$0.00	\$0.00

Activity Description:

The project is a conversion of a vacant motel into a 61 unit affordable housing complex with 1 manager's unit for permanent supportive housing component to help offset loss of housing in the community from the 2017 wildfire season. The project offers 36 studio units for Extremely Low-Income (30% AMI) households, in addition to 10 one-bedroom, and 15 studio units for Very Low-Income (50% AMI) individuals and households. Planned exterior and energy efficiency improvements include new roof, installation of HVAC and ventilation, updated electrical and lighting, installation of solar and backup power, and covered parking. Minimal interior improvements will be conducted, such as the installation of kitchen appliances. Total 62 units in this development.

All 61 restricted units are DR units.

- 36 units @ <30% AMI include 36 zero-bedroom units
- 25 units @ <50% AMI include 15 zero-bedroom units, 10 1-bedroom units

Location Description:

Activity Progress Narrative:

Rehab began 9/27/23 and is currently in progress. Estimated date of completion is in Q3 2025.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# ELI Households (0-30% AMI)	0	36/36

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: D171-MFDC-M0031

Activity Title: Oak Valley Villas

Activity Type:	Activity Status:
Construction of new housing	Under Way
Project Number:	Project Title:
2017 Multifamily Housing	2017 Multifamily Housing
Projected Start Date:	Projected End Date:
08/21/2019	08/20/2027
Benefit Type:	Completed Activity Actual End Date:
Direct (HouseHold)	
National Objective:	Responsible Organization:
Low/Mod	Clearlake

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,157,983.00
B-18-DP-06-0001	\$0.00	\$1,157,983.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$1,157,983.00
B-18-DP-06-0001	\$0.00	\$1,157,983.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$1,157,983.00
B-18-DP-06-0001	\$0.00	\$1,157,983.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Drawdown	\$667.77	\$667.77
B-18-DP-06-0001	\$667.77	\$667.77
B-19-DP-06-0001	\$0.00	\$0.00
Program Funds Drawdown	\$667.77	\$667.77
B-18-DP-06-0001	\$667.77	\$667.77
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Expended	\$667.77	\$667.77
Clearlake	\$667.77	\$667.77
Most Impacted and Distressed Expended	\$667.77	\$667.77
B-18-DP-06-0001	\$667.77	\$667.77
B-19-DP-06-0001	\$0.00	\$0.00

Activity Description:

Oak Valley Villas is a project that provides new construction of an 80-unit affordable multifamily housing project, targeting family households with incomes at 30, 40, 50, and 60 percent of AMI. The project site is located at 14789 Burns Valley Road, Clearlake, California, 95422 census tract 0007.01. The financing sources include 9 percent tax credits, HCD-CDBG funds, City donated land, and a City Fee carry back note.

The project will be comprised of five 2 and 3-story residential buildings with a unit mix of 20 one-bedroom units with 652 square feet, 36 two-bedroom units with 734 square feet, 17 three-bedroom units with 1,274 square feet, and 6 four-bedroom units with 1,486 square feet; one additional three-bedroom unit will be designated for on-site management for a total of 80 units. There are 79 restricted units and 1 manager's unit.

Among these, there are 33 DR units.

- 8 units @ <30% AMI include 2 1-bedroom units, 3 2-bedroom units, 2 3-bedroom units, 1 4-bedroom unit
- 25 units @ <50% AMI include 5 1-bedroom units, 13 2-bedroom units, 5 3-bedroom units, 2 4-bedroom units

Location Description:

14795 Burns Valley Road, Clearlake, CA 95422

Activity Progress Narrative:

Construction began 6/17/22 and ended 12/21/23. Lease up completed 1/31/24. The City is working on close out documents.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 2017 Owner Occupied Reconstruction / 2017 Owner

Grantee Activity Number: 2017 Owner Occupied Recon LM

Activity Title: 2017 Owner Occupied Recon LM

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

2017 Owner Occupied Reconstruction

Projected Start Date:

08/21/2019

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

2017 Owner Occupied Reconstruction

Projected End Date:

08/20/2027

Completed Activity Actual End Date:

Responsible Organization:

State of California

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$20,188,989.00
B-18-DP-06-0001	\$0.00	\$20,188,989.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$20,188,989.00
B-18-DP-06-0001	\$0.00	\$20,188,989.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$20,188,989.00
B-18-DP-06-0001	\$0.00	\$20,188,989.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Drawdown	\$68,145.62	\$7,958,347.38
B-18-DP-06-0001	\$68,145.62	\$7,958,347.38
B-19-DP-06-0001	\$0.00	\$0.00
Program Funds Drawdown	\$68,145.62	\$7,958,347.38
B-18-DP-06-0001	\$68,145.62	\$7,958,347.38
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Expended	\$68,145.62	\$8,083,911.89
Civix-GCR Inc.	\$0.00	\$0.00
State of California	\$68,145.62	\$8,083,911.89
Most Impacted and Distressed Expended	\$54,516.50	\$6,467,129.52
B-18-DP-06-0001	\$54,516.50	\$6,467,129.52
B-19-DP-06-0001	\$0.00	\$0.00

Activity Description:

Rehabilitation, reconstruction and replacement of owner-occupied primary residences that were damaged or destroyed by 2017 wildfire disasters.

The primary objective of the Owner Occupied Housing Rehabilitation and Reconstruction Program is the provision of decent, safe, and sanitary housing in the areas impacted by the October and December 2017 disasters. The program aims to not only address disaster-related damages but also to mitigate potential future damage.

Location Description:

Sonoma and Ventura counties; 93108, 94558, 95422, 95470, and 95901 Zip Codes affected by DR-4344 and DR-4353 disasters.

Activity Progress Narrative:

There are no Performance Measures to report for Q2 OOR 2017 Program. There have been zero keyturnovers in Q2 2025. 2 homes are in currently under construction and expected to be completed in July 2025. There are two additional homes in permitting (extended timeline due to Los Angeles and Sonoma permitting process) and expected to be completed in Q4 2025. There were three in permitting Q1, 1 applicant passed away while in permitting and status is pending ownership rights of heirs.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	0	3733/0
# of Targeted Section 3 Labor	0	4265/0
# of Total Labor Hours	0	4532/0
#Refrigerators replaced	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	3/14
# of Singlefamily Units	0	3/14

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:None

Project # / D171-HBDC-PRGRM / 2017 Homebuyer Assistance Program

Grantee Activity Number: D171-HBDC-PRGM

Activity Title: 2017 Homebuyer Assistance Program

Activity Type:	Activity Status:
Homeownership Assistance to low- and moderate-income	Under Way
Project Number:	Project Title:
D171-HBDC-PRGRM	2017 Homebuyer Assistance Program
Projected Start Date:	Projected End Date:
09/02/2024	08/20/2027
Benefit Type:	Completed Activity Actual End Date:
Direct (HouseHold)	
National Objective:	Responsible Organization:
Low/Mod	GOLDEN STATE FINANCE AUTHORITY

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$10,150,000.00
B-18-DP-06-0001	\$0.00	\$10,150,000.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$10,150,000.00
B-18-DP-06-0001	\$0.00	\$10,150,000.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$10,150,000.00
B-18-DP-06-0001	\$0.00	\$10,150,000.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Drawdown	(\$4,271.72)	\$6,958.28
B-18-DP-06-0001	(\$4,271.72)	\$6,958.28
B-19-DP-06-0001	\$0.00	\$0.00
Program Funds Drawdown	(\$4,271.72)	\$6,958.28
B-18-DP-06-0001	(\$4,271.72)	\$6,958.28
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-18-DP-06-0001	\$0.00	\$0.00
B-19-DP-06-0001	\$0.00	\$0.00
Total Funds Expended	\$293,660.58	\$304,890.58
GOLDEN STATE FINANCE AUTHORITY	\$293,660.58	\$304,890.58
Most Impacted and Distressed Expended	\$293,660.58	\$304,890.58
B-18-DP-06-0001	\$293,660.58	\$304,890.58
B-19-DP-06-0001	\$0.00	\$0.00

Activity Description:

The Homebuyer Assistance Program (HBA) provides down payment and other housing assistance to low to moderate income disaster impacted homeowners and renters in the most impacted and distressed (MID) areas, enabling them to relocate outside of high and very high Fire Hazard Severity Zones. Applicants are eligible to receive up to \$350,000 as a forgivable loan and housing counseling services.

Location Description:

Activity Progress Narrative:

Program launched on March 17, 2025 and is in process of acceptng new applications, underwriting and closing loans.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	6	6/22
# of Singlefamily Units	6	6/22

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	6	6	0/0	6/22	6/22	100.00
# Owner	0	6	6	0/0	6/22	6/22	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
--------------------------------	------

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	26
Monitoring Visits	0	10
Audit Visits	0	13
Technical Assistance Visits	0	2
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	23