

# Grantee: California

## Grant: B-25-DU-06-0001

### October 1, 2025 thru December 31, 2025

---

<b>Grant Number:</b> B-25-DU-06-0001	<b>Obligation Date:</b>	<b>Award Date:</b>
<b>Grantee Name:</b> California	<b>Contract End Date:</b> 06/25/2031	<b>Review by HUD:</b> Submitted - Await for Review
<b>Grant Award Amount:</b> \$416,597,000.00	<b>Grant Status:</b> Active	<b>QPR Contact:</b> No QPR Contact Found
<b>LOCCS Authorized Amount:</b> \$416,597,000.00	<b>Estimated PI/RL Funds:</b> \$0.00	
<b>Total Budget:</b> \$416,597,000.00		

### Disasters:

#### Declaration Number

FEMA-4707-NA  
FEMA-4758-CA  
FEMA-4699-CA

### Narratives

#### Disaster Damage:

The scope and severity of the damage from both the 2023 and 2024 severe winter storms is historically significant across the impacted counties across the state. The storms not only claimed lives but severely damaged several thousand structures, ranging from rural and agricultural areas to dense urban centers of California. This prompted dozens of disaster declarations and forced the evacuation and displacement of residents. All of these impacts further exacerbated the existing housing crisis in California. Communities impacted by the storms and subsequent flooding had near zero housing vacancies prior to disasters, limiting options for disaster survivors for either temporary or more long-term housing options. High housing costs resulted in rent-burdened households and many who live precariously close to homelessness. Given the profound destruction and disruption wrought by storms on the State of California, unmet needs in the state's Most Impacted and Distressed areas (MID) remain significant. HCD is committed to addressing these needs via pursuing additional resources and leveraging other resources to support the statewide recovery effort. In addition, HCD continues to coordinate closely with local, state, and federal partners to collect and analyze data, identify resources, and understand how jurisdictions' unmet needs evolve over time.

#### Recovery Needs:

The U.S. Department of Housing and Urban Development (HUD) announced that the State of California \$416,597,000 in funding to support long-term recovery efforts following the 2023 and 2024 Severe Winter Storms, Flooding, landslides and Mudslides (FEMA Disaster Numbers 4699, 4707, and 4758). The State of California will administer the funds through the California Department of Housing and Community Development (HCD). Community Development Block Grant-Disaster Recovery (CDBG-DR) funding is designed to address needs that remain after all other assistance has been exhausted. This plan details how funds will be used to address remaining unmet need in the State of California. To meet disaster recovery needs, the statutes making CDBG-DR funds available have imposed requirements and authorized HUD to modify the rules that apply to the annual CDBG program to enhance flexibility and facilitate a quicker recovery. HUD has allocated \$416,597,000 in CDBG-DR funds to the State of California in response to FEMA DR: 4699, 4707, and 4758, through the publication of the Federal Register (FR6512-N-01). This allocation was made available through the Disaster Relief Supplemental Appropriations Act, 2025 (Pub. L. 118-158). HCD is the lead and responsible agency for administering the CDBG-DR funds allocated to the State of California. HCD strives to ensure that every Californian has a safe, stable, and affordable home. However, California is in a housing crisis a half century in the making. After decades of underproduction, housing supply is far behind need leading to soaring housing prices and rents. Disaster exacerbates California's already unaffordable housing market. HCD intends to spend 100 Percent of the funds in Most Impacted Distressed areas identified for this allocation through housing, infrastructure and planning programs. Nearly 2/3 of disaster tieback funding is allocated to housing as the largest unmet recovery need for DRs 4699, 4707 and 4758. HCD's proposed housing, infrastructure and planning programs will help meet CDBG-DR's overall benefit requirement. The information provided in this action plan reflects a significant amount of outreach and engagement to all eligible counties, cities, and tribal governments, as well local nongovernmental organizations engaged in disaster response and recovery.

### Overall

Total Projected Budget from All Sources

### This Report Period

\$0.00

### To Date

\$416,597,000.00



<b>Total Budget</b>	\$0.00	\$416,597,000.00
<b>Total Obligated</b>	\$0.00	\$416,597,000.00
<b>Total Funds Drawdown</b>	\$163,639.28	\$163,639.28
<b>Program Funds Drawdown</b>	\$163,639.28	\$163,639.28
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$163,639.28	\$163,639.28
<b>HUD Identified Most Impacted and Distressed</b>	\$163,639.28	\$163,639.28
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

## Funds Expended

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
State of California	\$ 163,639.28	\$ 163,639.28

## Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
<b>Overall Benefit Percentage</b>	70.00%	46.59%	.01%
<b>Overall Benefit Amount</b>	\$255,983,805.00	\$170,382,465.00	\$28,337.36
<b>Limit on Public Services</b>	\$62,489,550.00	\$0.00	\$0.00
<b>Limit on Admin/Planning</b>	\$83,319,400.00	\$50,905,850.00	\$6,294.37
<b>Limit on Admin</b>	\$20,829,850.00	\$20,829,850.00	\$0.00
<b>Most Impacted and Distressed</b>	\$333,277,600.00	\$187,257,525.00	\$163,639.28

## Overall Progress Narrative:

**MIT Planning:** Program staff continues to develop program materials, including policies and procedures, Boilerplate for the contract, authorizing resolution, Unmet Needs Assessment template, and outreach materials. As materials are prepared, they are provided to the Hoopa Valley Tribe and Tule River Tribe for review.

Staff met with Tule River Tribe on October 2nd to review the funding parameters and program design. Program staff continued to coordinate with Tule River Tribe for additional meeting scheduling. Program staff met with Hoopa Valley Tribe on December 16 to review the funding parameters and program design. During that meeting, it was agreed to begin meeting weekly as of January 5, 2026.

Program staff continues to work towards each tribe having an executed agreement with HCD in 2026.

**Homebuyer Assistance Program:** The Disaster Recovery Homebuyer Assistance Program (DR-HBA) Projects are funded to assist with housing needs of low-to moderate income (LMI) households and eligibility is limited to residents of Most Impacted and Distressed (MID) California counties pursuant to the 2023-2024 Federal Disaster Declarations 4707, 4699 and 4758. The 23-24 HBA Program will provide down payment assistance to cover the funding gap between the amount of an applicant's first mortgage and the purchase price of a new home, enabling the eligible Applicants to relocate outside of a Special Flood Hazard Area (SFHA) or High or Very High Fire Hazard Severity Zone. The HBA program will allow applicants to identify and select properties which meets the U.S Department of Housing and Urban Development (HUD) minimum property standard based on household size and work with first lender for financing options. Specifically, the Program provides down payment assistance of up to \$300,000 with some exception in high cost area to exceed the grant cap amount. The Program is launched on November 10, 2025 and the total local assistance is \$13,083,462.63.

Current status:

- 0 applications are in waitlist
- 9 applications are being reviewed for eligibility.
- 0 applicant is working with realtor partners and bidding on properties
- 0 applicant is under contract with sellers and will close within the next 30-60days.
- 0 closings as program launched in November 10, 2025

**Infrastructure/MIT-RIPP:**

During Q4, HCD opened the application portal and held weekly meetings with all eligible applicants. The portal will close in February 2026. HCD continued developing and refining program documents and resources.



ReCoverCA Single Family Rehabilitation and Reconstruction (SFRR): Program policies and procedures, participant application, and system of record are under development. Program expected to launch Q1 2026.

Multifamily Housing Program:

NOFA was published in September and closed mid November. 19 applications were received across the geographic regions. Staff are currently reviewing applications for award. Awards are anticipated to be made in February 2026.

## Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
D241-GAAD-ADMIN, 2024 Administration	\$0.00	\$20,829,850.00	\$0.00
D241-HBDC-PRGRM, Homebuyer Assistance Program	\$20,215.20	\$14,686,880.00	\$20,215.20
D241-IFDC-PRGRM, 2023/2024 CDBGDR Infrastructure	\$4,848.14	\$95,655,645.00	\$4,848.14
D241-MFDC-PRGRM, 2024 DR Multifamily Housing Program	\$8,122.16	\$155,695,585.00	\$8,122.16
D241-SFDC-PRGRM, 2024 DR Single Family	\$122,852.61	\$52,814,040.00	\$122,852.61
M241-IFDC-PRGRM, 2024 Resilient Infrastructure and	\$1,306.80	\$46,839,000.00	\$1,306.80
M241-IPDC-PRGRM, 2024 Insurance Resilience Planning	\$0.00	\$7,500,000.00	\$0.00
M241-PTDC-PRGRM, 2024 MIT Planning	\$6,294.37	\$22,576,000.00	\$6,294.37

## Activities

**Project # / D241-HBDC-PRGRM / Homebuyer Assistance Program**



# Grantee Activity Number: D241-HBDC-PRGRM

## Activity Title: Home Buyer Assistance Program

**Activity Type:**  
Homeownership Assistance to low- and moderate-income

**Project Number:**  
D241-HBDC-PRGRM

**Projected Start Date:**  
06/20/2025

**Benefit Type:**  
N/A

**National Objective:**  
Low/Mod-Income Housing

**Activity Status:**  
Under Way

**Project Title:**  
Homebuyer Assistance Program

**Projected End Date:**  
06/25/2031

**Completed Activity Actual End Date:**

**Responsible Organization:**  
State of California

Overall	Oct 1 thru Dec 31, 2025	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$14,686,880.00
<b>Total Budget</b>	\$0.00	\$14,686,880.00
<b>Total Obligated</b>	\$0.00	\$14,686,880.00
<b>Total Funds Drawdown</b>	\$20,215.20	\$20,215.20
<b>Program Funds Drawdown</b>	\$20,215.20	\$20,215.20
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$20,215.20	\$20,215.20
State of California	\$20,215.20	\$20,215.20
<b>Most Impacted and Distressed Expended</b>	\$20,215.20	\$20,215.20

### Activity Description:

The primary objectives of Home Buyers Assistance Program (HBA) are to assist communities recovering from the impacts of a disaster by providing decent housing and suitable living environments and to expand economic opportunities, principally for LMI persons. Additionally, the Program aims to increase the level of homeownership among impacted disaster survivors and contribute to the affordability of communities across the state.

The Program will provide downpayment and other assistance in the form of forgivable second loans to LMI disaster impacted renters whose primary residence at the time of the qualifying 2023 or 2024 disasters was in a HUD-designated MID area. The assistance is intended to cover the funding gap between the amount of the applicant's first mortgage and the purchase price of a new home.

### Location Description:

### Activity Progress Narrative:

The Program launched on November 10, 2025 and subrecipient is in process of taking application, processing and underwriting.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Project # / D241-IFDC-PRGRM / 2023/2024 CDBGDR Infrastructure**



# Grantee Activity Number: D241-IFDC-PRGRM

## Activity Title: 2023/2024 CDBGDR Infrastructure Program

<b>Activity Type:</b> INF - Public facilities	<b>Activity Status:</b> Under Way
<b>Project Number:</b> D241-IFDC-PRGRM	<b>Project Title:</b> 2023/2024 CDBGDR Infrastructure Program
<b>Projected Start Date:</b> 06/20/2025	<b>Projected End Date:</b> 06/25/2031
<b>Benefit Type:</b> N/A	<b>Completed Activity Actual End Date:</b>
<b>National Objective:</b> Urgent Need	<b>Responsible Organization:</b> State of California

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$95,655,645.00
<b>Total Budget</b>	\$0.00	\$95,655,645.00
<b>Total Obligated</b>	\$0.00	\$95,655,645.00
<b>Total Funds Drawdown</b>	\$4,848.14	\$4,848.14
<b>Program Funds Drawdown</b>	\$4,848.14	\$4,848.14
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$4,848.14	\$4,848.14
State of California	\$4,848.14	\$4,848.14
<b>Most Impacted and Distressed Expended</b>	\$4,848.14	\$4,848.14

### Activity Description:

Housing and Community Development (HCD) will provide direct awards to eligible HUD-identified MID applicants using an allocation methodology based on unmet need as established by the unmet needs assessment. Through extensive outreach, HCD gathered project level infrastructure data from the DR 4699, DR 4758, and DR 4707 MIDs. The data was assessed for tie-back to the qualifying disasters and then relevant data was totaled and applied proportionally to the overall MID infrastructure unmet need. This proportion of unmet need was then applied to the total infrastructure program award to determine allocations. Upon action plan approval of these direct allocations, applicants will be able to submit eligible projects towards their allocations until all funds are obligated. HCD will review projects for the use of funds and provide technical assistance and oversight to ensure that local governments receiving funds execute their infrastructure recovery effectively.

### Location Description:

### Activity Progress Narrative:

During Q4, HCD opened the application portal and held weekly meetings with all eligible applicants. The portal will close in February 2026. HCD continued developing and refining program documents and resources.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Project # / D241-MFDC-PRGRM / 2024 DR Multifamily Housing Program**

# Grantee Activity Number: D241-MFDC-PRGRM

## Activity Title: 2024 DR Multifamily Housing Program

<b>Activity Type:</b> Construction of new housing	<b>Activity Status:</b> Under Way
<b>Project Number:</b> D241-MFDC-PRGRM	<b>Project Title:</b> 2024 DR Multifamily Housing Program
<b>Projected Start Date:</b> 06/20/2025	<b>Projected End Date:</b> 06/25/2031
<b>Benefit Type:</b> N/A	<b>Completed Activity Actual End Date:</b>
<b>National Objective:</b> Low/Mod-Income Housing	<b>Responsible Organization:</b> State of California

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$155,695,585.00
<b>Total Budget</b>	\$0.00	\$155,695,585.00
<b>Total Obligated</b>	\$0.00	\$155,695,585.00
<b>Total Funds Drawdown</b>	\$8,122.16	\$8,122.16
<b>Program Funds Drawdown</b>	\$8,122.16	\$8,122.16
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$8,122.16	\$8,122.16
State of California	\$8,122.16	\$8,122.16
<b>Most Impacted and Distressed Expended</b>	\$8,122.16	\$8,122.16

### Activity Description:

Disaster Recovery Multifamily Housing Program (DR-MHP) is designed to meet the unmet rental housing need, including the needs of individuals displaced from rental mobile homes, single family and multifamily rental units, as well as individuals made homeless as a result of the disaster. Multifamily projects include apartment complexes and mixed-use developments. These developments are also intended to help replace rental housing units available to Housing Choice Voucher holders that were lost. The objective of the CDBG-DR funds is to provide necessary gap financing for the development of rental housing units in the HUD MID areas from DR4699 and DR-4758. Furthermore, the Program will not only address disaster-related damages but also will mitigate potential future damage.

### Location Description:

### Activity Progress Narrative:

Pending award, applications phase.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Project # /** D241-SFDC-PRGRM / 2024 DR Single Family

## Grantee Activity Number: D241-SFDC-PRGRM

### Activity Title: 2024 Single Family Rehabilitation and Reconstruction

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

D241-SFDC-PRGRM

**Projected Start Date:**

06/20/2025

**Benefit Type:**

N/A

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

2024 DR Single Family Rehabilitation/Reconstruction

**Projected End Date:**

06/25/2031

**Completed Activity Actual End Date:****Responsible Organization:**

State of California

**Overall****Total Projected Budget from All Sources****Oct 1 thru Dec 31, 2025 To Date**

\$0.00 \$52,814,040.00

**Total Budget**

\$0.00 \$52,814,040.00

**Total Obligated**

\$0.00 \$52,814,040.00

**Total Funds Drawdown**

\$122,852.61 \$122,852.61

**Program Funds Drawdown**

\$122,852.61 \$122,852.61

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$122,852.61 \$122,852.61

State of California

\$122,852.61 \$122,852.61

**Most Impacted and Distressed Expended**

\$122,852.61 \$122,852.61

**Activity Description:**

The primary objective of Single Family Rehabilitation and Reconstruction (SFRR) is the provision of housing in the areas impacted by the DR-4707, DR-4699, and DR-4758 disasters. SFRR is designed to ensure that the housing needs of LMI households, including individuals that were made homeless as a result of the disaster, are addressed to the greatest extent feasible. The program will ensure all homes rehabilitated or reconstructed through SFRR meet resiliency standards to mitigate against future disaster impacts. Rehabilitation or reconstruction assistance will be provided to eligible applicants based on the extent of damage to their primary residences or single-family rental properties. Assistance may be in the form of program provided construction management of rehabilitation and reconstruction activities. SFRR may reimburse program approved eligible activities incurred by owner-occupied applicants.

**Location Description:****Activity Progress Narrative:**

Program policies and procedures, participant application, and system of record are under development. Program expected to launch Q1 2026.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Project # / M241-IFDC-PRGRM / 2024 Resilient Infrastructure and**

# Grantee Activity Number: M241-IFDC-PRGRM

## Activity Title: 2024 Resilient Infrastructure and Planning Program

<b>Activity Type:</b> MIT/INF-Public facilities	<b>Activity Status:</b> Under Way
<b>Project Number:</b> M241-IFDC-PRGRM	<b>Project Title:</b> 2024 Resilient Infrastructure and Planning Program
<b>Projected Start Date:</b> 06/20/2025	<b>Projected End Date:</b> 06/25/2031
<b>Benefit Type:</b> N/A	<b>Completed Activity Actual End Date:</b>
<b>National Objective:</b> Urgent Need	<b>Responsible Organization:</b> State of California

Overall	Oct 1 thru Dec 31, 2025	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$46,839,000.00
<b>Total Budget</b>	\$0.00	\$46,839,000.00
<b>Total Obligated</b>	\$0.00	\$46,839,000.00
<b>Total Funds Drawdown</b>	\$1,306.80	\$1,306.80
<b>Program Funds Drawdown</b>	\$1,306.80	\$1,306.80
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,306.80	\$1,306.80
State of California	\$1,306.80	\$1,306.80
<b>Most Impacted and Distressed Expended</b>	\$1,306.80	\$1,306.80

### Activity Description:

This program provides local jurisdictions with an expansive and hands-on role in driving local community infrastructure and planning needs that meet the definition of mitigation. The Resilient Infrastructure and Planning Program (MIT-RIPP) will assist local jurisdictions in addressing mitigation-related infrastructure and planning needs to support risk reduction from the three primary hazards (wildfire, flooding, and earthquake) as established within the Mitigation Needs Assessment. Projects may address risks to a variety of systems and structures to enable continuous operations of critical business and government functions during future disasters and improve responses for human health and safety or economic security. Housing and Community Development (HCD) anticipates that the program design will present projects that could overlap across different environments, enabling HCD to determine maximum impact within the MID and surrounding areas.

### Location Description:

### Activity Progress Narrative:

During Q4, HCD opened the application portal and held weekly meetings with all eligible applicants. The portal will close in February 2026. HCD continued developing and refining program documents and resources.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Project # /** M241-PTDC-PRGRM / 2024 MIT Planning

# Grantee Activity Number: M241-PTDC-PRGRM

## Activity Title: 2024 MIT Planning

**Activity Type:**

MIT - Planning and Capacity Building

**Project Number:**

M241-PTDC-PRGRM

**Projected Start Date:**

06/20/2025

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

2024 MIT Planning

**Projected End Date:**

06/25/2031

**Completed Activity Actual End Date:****Responsible Organization:**

State of California

Overall	Oct 1 thru Dec 31, 2025	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$22,576,000.00
<b>Total Budget</b>	\$0.00	\$22,576,000.00
<b>Total Obligated</b>	\$0.00	\$22,576,000.00
<b>Total Funds Drawdown</b>	\$6,294.37	\$6,294.37
<b>Program Funds Drawdown</b>	\$6,294.37	\$6,294.37
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$6,294.37	\$6,294.37
State of California	\$6,294.37	\$6,294.37
<b>Most Impacted and Distressed Expended</b>	\$6,294.37	\$6,294.37

### Activity Description:

Planning efforts at the local, regional and state level are necessary to ensure the disaster impacted areas are rebuilt in a more resilient manner and can prepare for differences in funding cycles required to construct housing or infrastructure projects. In response to the impacts of the 2023 severe storms, the Hoopa Valley Tribe were declared a major disaster area by Congress. A major disaster declaration is indicative of disaster impacts exceeding local capacity to respond. HCD was able to identify some anecdotal information of continued recovery needs for Hoopa Valley tribe. When HCD contacted tribal leadership, they indicated need for additional time to gather data to formulate the full picture of Hoopa Valley tribe's disaster recovery needs. In addition, to Hoopa Valley tribe's impacts from March 2023 storms (DR 4707), HCD was able to gather information on DR 4699 disaster impacts from the Tule River Tribe, a federal recognized tribe located in Tulare County.

### Location Description:

### Activity Progress Narrative:

Program staff continues to develop program materials, including policies and procedures, Boilerplate for the contract, authorizing resolution, Unmet Needs Assessment template, and outreach materials. As materials are prepared, they are provided to the Hoopa Valley Tribe and Tule River Tribe for review.

Staff met with Tule River Tribe on October 2nd to review the funding parameters and program design. Program staff continued to coordinate with Tule River Tribe for additional meeting scheduling. Program staff met with



Hoop Valley Tribe on December 16 to review the funding parameters and program design. During that meeting, it was agreed to begin meeting weekly as of January 5, 2026.

Program staff continues to work towards each tribe having an executed agreement with HCD in 2026.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None